

Alexandra Range

- COLPO commenced repairs on Site 6, 20 October.
- Site 6 pictured below, is a pinch point, so length restrictions are in place:
 - 15.1 metres articulated
 - 12.5 metres for rigid
- Expected completion is end November.
- There are two additional sites – AR25 and AR26 which Council has been monitoring.
- The project team has scoped out repairs and submitted to Queensland Reconstruction Authority for consideration.
- If approved, the work will be put out to tender and if successful, would be scheduled for 2026.



Noah Bridge Remedial Works

- Overnight works were completed Monday 20 October.
- Certification for 16 tonne load rating was received Tuesday 21 October.

Noah Range Landslip

- Work progressing as planned
- Completion expected by March 2026.

Road Conditions

27 October 2025

Cape Tribulation Road is open to all vehicles through to just past Cape Trib Beach House.

There are some weight and length restrictions.

- **Alexandra Range** – Open 24/7.
- Maximum Length restrictions:
 - 15.1 metres for articulated vehicles
 - 12.5 m for rigid vehicles.
- Maximum weight of vehicles is 25 tonnes.
- **Noah Creek Bridge** has a 16 tonne load limit. Vehicles over 16 tonne may use adjacent causeway.
- **Noah Creek Detour - Causeway**
Crossing is being maintained daily but is subject to tides greater than 2.5 metres.
Load Limit is 25 tonnes.
- **Noah Range** – Open 24/7.

Cape Tribulation Bloomfield Rd - 4WD Only.

- There are no weight or time restrictions, however the road is unsuitable for towing trailers, campervans or caravans.
- Between July and December 2025 there will be machinery doing repairs narrowing the road in some sections – please take care and follow the directions of traffic controllers.

Zig Zag Road open to 4WD vehicles no weight limits.

China Camp Road open to 4WD vehicles only. There is a detour in place for all vehicles to avoid the concrete paved section.

Ten Mile Road is open to 4WD vehicles only.

CREB Track – Open to 4WDs only. Check local weather conditions as wet weather will make it impassable.

Road Reference Group

- Meeting notes from the meeting held 24 October 2025 are now available on the website.
[24.10.2025-Meeting-Notes.pdf](https://www.douglas.qld.gov.au/24.10.2025-Meeting-Notes.pdf)

China Camp Road – Wujal Wujal

- Design and Construct Tenders closed 28 August 2025.
- Three companies submitted offers.
- The tender validity has been extended to 19 November.
- Tender review panel revisiting the scope of works.
- Once scope finalised, we will go back to those three companies.
- Work on this section is scheduled to commence in 2026.

China Camp Road

- Repairs started in September 2025
- Expected completion end October 2025

Ten Mile Road

- Start expected end of October 2025.
- Expected completion mid-November 2025.

Zig Zag Road

- Some preliminary work has been done.
- Durack scheduled to start mid November.
- Completion early to mid December 2025.

Degarra Roads

- Contractor is expected to start mid-November.
- Weather permitting, repairs will be completed by Christmas.
- The work is reasonably straight forward - grading, placing material where required, and clearing drains.

Cape Tribulation Bloomfield Road

Pierce's Hill

- Quotes have been sought for the repair of the rough section of the road approaching Pierce's Hill.
- In the interim, maintenance grading has been done.
- This is a stop gap measure to keep the road trafficable until permanent works can be completed.

NCP Contracting

- Repairs to the concrete section have been completed.

Unsealed Sections

- Work is progressing as planned
- Inspections were carried out last week following the rain to ascertain if this had caused any delays.
- At this point in time contractors have committed to complete work by mid December 2025.

Cape Tribulation Bloomfield Road Landslips

- HEH is currently working on seven of the sites.
- Throughout the repair process, contractors are subject to inspections from Wet Tropics Management Authority and Traditional Owners.
- This is to ensure that contractors and the DRFA team are following legislative requirements around environmental and cultural heritage management.
- A completion date of mid-December is still anticipated.

Landslips South of Daintree River

Daintree Valley

- Upper Daintree Road 1 (pictured below) has been completed.
- Upper Daintree Road 2 expected to be finished by early November.
- Stewart Creek Road repairs underway for two of the three landslips.



Whyanbeel

- Repairs on two landslips on Old Forestry Road in Whyanbeel will commence Monday 3 November.
- The work is expected to take five weeks for completion 11 December 2025.
- Road closures are required at two locations due to narrowness of the road.
- Further details available here: [Landslip Repairs Old Forestry Road](#).

Lees Bridge

- Beams are expected on site soon.
- Contractors have experience slight delays due to a hold up at the batching plant.
- Aiming for completion by Christmas.

Taylors Bridge

- A new alignment for the bridge has been determined to accommodate new cultural heritage requests.
- The change has impacted the timetable, and construction will be deferred until after the wet.
- All costs associated with this are recoverable under REPA.