Appendix C - Project List

Completed Works (Updated 14/05/2021)

Rank	Road / Street Name	Site	CH Start	CH End	Locality	Project Type	Scope/Project Description	Works Completed	Works Program
1	Cape Tribulation Rd	various sites	8.90	13.40	Kimberley	Automated Signs	Install Automated warning signs	Install Automated warning signs	Complete 20/21
2	Cape Tribulation Rd	various sites	8.90	13.40	Kimberley	Surfacing and Pavement	Repair Pavement Failures - 80mm AC20 Asphalt mill and fill	Repair Pavement Failures - 80mm AC20 Asphalt mill and fill	Complete 20/21
3	Cape Tribulation Rd	various sites	8.90	13.40	Kimberley	Surfacing and Pavement	Hot Binder Crack Sealing	Hot Binder Crack Sealing on road surface	Complete 20/21
4	Cape Tribulation Rd	various sites	8.90	13.40	Kimberley	Safety Improvements	Remove vegetation or low hanging trees	Complete a safety report and remove dangerous trees	Complete 20/21

Scheduled Works (Updated 14/05/2021)

Rank	Road / Street Name	Site	CH Start	CH End	Locality	Project Type	Scope/Project Description	Works Completed	Works Program
4	Cape Tribulation Rd	various sites	8.90	13.40	Kimberley	Drainage	Repair damaged Asphalt Kerbs and Down Shutes		Programmed for 21/22
5	Cape Tribulation Rd	Site 5 - Upslope	9.71	9.71	Kimberley	Drainage	Drainage Maintenance/remediation		Programmed for 21/22-22/23
6	Cape Tribulation Rd	Site 9 - Upslope	10.54	10.58	Kimberley	Drainage	Drainage Maintenance/remediation. Water has extended to layer 2.1 causing it to deform (refer mark-up)		Programmed for 21/22-22/23
7	Cape Tribulation Rd	various sites	8.90	13.40	Kimberley	Surfacing and Pavement	Reseal Alexandra Range		Programmed for 22/23
8	Cape Tribulation Rd	Site 10 - Downslope	10.82	10.83	Kimberley	Drainage	Remediation of downslope - Slope Protection		Programmed for 21/22-22/23
9	Cape Tribulation Rd	Site 11 - Downslope	10.98	11.00	Kimberley	Drainage	Drainage Maintenance/remediation - Narrow sharp bend - Widening and guard rail proposed	Design Completed	Programmed for 21/22-22/23
10	Cape Tribulation Rd	Site 10 - Downslope	10.82	10.83	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit. Old Headwall collapsed and road shoulder eroding		Programmed for 21/22-22/23
11	Cape Tribulation Rd	Site 11 - Upslope	10.98	11.00	Kimberley	Drainage	Drainage Maintenance/remediation		Programmed for 21/22-22/23
12	Cape Tribulation Rd	Site A.9 - Upslope	11.19	11.47	Kimberley	Drainage	Drainage Maintenance/remediation		Programmed for 21/22-22/23

Monitoring and Further Investigation

Rank	Road / Street Name	Site	CH Start	CH End	Locality	Project Type	Scope/Project Description	Works Completed	Works Program
13	Cape Tribulation Rd	Site 4 - Upslope	9.54	9.54	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
14	Cape Tribulation Rd	Site 5 - Upslope	9.71	9.71	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
15	Cape Tribulation Rd	Site 6 - Upslope	10.10	10.13	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
16	Cape Tribulation Rd	Site 9 - Upslope	10.54	10.58	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
17	Cape Tribulation Rd	Site 10 - Upslope	10.82	10.83	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
18	Cape Tribulation Rd	Site 11 - Upslope	10.98	11.00	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
19	Cape Tribulation Rd	Site 12 - Upslope	12.50	12.52	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
20	Cape Tribulation Rd	Site A.2 - Upslope	9.73	9.86	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
21	Cape Tribulation Rd	Site A.3 - Upslope	9.87	10.09	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
22	Cape Tribulation Rd	Site A.8 - Upslope	10.84	10.97	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
23	Cape Tribulation Rd	Site A.9 - Upslope	11.19	11.47	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
24	Cape Tribulation Rd	Site A.11 - Upslope	11.89	11.98	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
25	Cape Tribulation Rd	Site A.1 - Downslope	9.55	9.69	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
26	Cape Tribulation Rd	Site A.13 - Downslope	12.72	12.78	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation
27	Cape Tribulation Rd	Site 12 - Downslope	12.50	12.52	Kimberley	Geotechnical Remediation	Geotechnical Remediation Determined as a result of risk assessment/site visit.		Monitoring and further investigation